

Week of January 28, 2002:

Steam pipe was delivered on Monday. We are coordinating with Mark Hill at the Division of Housing for the steam reroute work which will require a shutdown of Rawlings Hall. Tentative date for this shutdown is Tuesday, February 12, 2002 from 10:00 a.m. to 8:00 p.m.; we are awaiting confirmation from Housing accordingly.(See attached file: SteamPipe1.JPG)

We had our first concrete pour at the elevator pit slab.(See attached file: PlacePit2.JPG)

The HDPE pipe alongside the chilled water pipe was being installed by Coastal Mechanical. (See attached file: HDPE Weld2.JPG)(See attached file: HDPE Weld3.JPG)

The chilled water line installation along the south property line was pressure tested.(See attached file: Chilled Pressure1.JPG)

If you have any questions or comments, please contact me.

Thanks!

Cathy Underhill
Centex Rooney Construction Company





Placing concrete for the elevator pit.



Steam piping.

