

Week of April 22, 2002:

Cox Concrete poured the 2nd Floor Elevated Slab on Wednesday, April 24, 2002. Cox also installed rebar in preparation for the 3rd floor elevated slab pour scheduled for this week (week of April 29, 2002). Formwork for the steam pit in the mechanical room is completed.

(See attached file: 2nd Floor Prior to Pour.JPG)(See attached file: Start of 2nd Deck.JPG)(See attached file: Float machine.MPG)

Trinity Fabricators completed 3rd floor metal deck installation and installation of the galvanized tube steel work at the West and South Facade Wall and began installing perimeter tube steel framing at the 2nd floor.

(See attached file: Tube Steel 2.JPG)(See attached file: First Frame.JPG)

MEP work is ongoing. Encompass/Ray's Plumbing began underground plumbing work at the slab-on-grade. Miller Electric continued underground electrical work including the communications conduit at the slab-on-grade as well as installed sleeves and hangers at the 3rd floor deck. WW Gay began installation of ductwork hangers and sleeves at the 2nd and 3rd floor elevated slabs.

(See attached file: WWGay layout in Mech. Rm.JPG)(See attached file: Phone feed.JPG)

All Florida Electric continued primary electrical ductbank work behind the music building.

Ewing Waterproofing installed waterproofing membrane at the steam pit.

If you have any questions or comments, please contact me.

Cathy Underhill  
Centex Rooney Construction Company



2nd Floor Prior to Pour.JPG



2nd Deck.JPG



Tube Steel 2.JPG





First Frame.JPG



WWGay layout in Mech. Rm.JPG

