

Rinker Hall Update - Week of April 8, 2002

Trinity Fabricators continued with welding work. Universal Engineering tested the welds and 100% passed the ultrasonic testing. Trinity Fabricators also began setting the steel tubes for the Brick Facade Wall work and delivered metal decking.

(See attached file: Galv. Column.JPG)(See attached file: Tied off.JPG)(See attached file: Deck.JPG)

Cox Concrete completed the A-2 foundation work with counterweight. Cox also formed and poured the construction yard foundation and grouted column baseplates.

(See attached file: Placing A2 counterweight. JPG)(See attached file: Excavation for Const. Yard Fnd..JPG)(See attached file: Grouted Plate.JPG)
(See attached file: Const. Yard Fnd..JPG)

Centex Rooney installed dampproofing outside the west mechanical wall.
(See attached file: Damproofing at Mech. Rm.JPG)

If you have any questions or concerns, please contact me.

Cathy Underhill
Centex Rooney Construction Company



Galv. Column.JPG



Tied off.JPG



Deck.JPG



counterweight. JPG



Excavation for Const. Yard Fnd...JPG



Gouted Plate.JPG



Const. Yard Fnd..JPG

