

Week of April 15, 2002:

The project was topped-out on Tuesday, April 16, 2002 when the last beam was placed. This beam was signed by Rinker Hall students, faculty and staff.(See attached file: Topping out small JPEG.JPG)

Trinity Fabricators installed metal deck at the 2nd and 3rd floor elevated slabs this week. They also continued installing the slab edge angles and closures and continued installing the facade wall tubes. Nelson studs were installed and inspected at the 2nd floor slab.

(See attached file: Welding a Stud.MPG)(See attached file: Testing a stud.MPG)

Cox Concrete began installing rebar at the 2nd floor slab in preparation for the concrete pour next week.

Allen Spear installed the masonry wall at the construction yard.(See attached file: Construction yard wall.JPG)

Miller Electric began underground work at the slab-on-grade.(See attached file: Primary before inspection. JPG)

All Florida Electric continued installing the primary feed south of the music building.(See attached file: Primary North of Inner.JPG)

If you have any questions or comments, please contact me.

Cathy Underhill
Centex Rooney Construction Company



Topping out small JPEG.JPG



Construction yard wall.JPG



inspection.JPG

