

Week of 2/11/02:

This week Cox Concrete poured about 100 yards of concrete foundations. Column line J from 4 line to 2 line foundations and rainwater harvesting vault foundations were poured. The pad foundations at column lines 2, 3 and 4 from C to F line and the elevator pit walls were also poured. (See attached file: Big_Red_1.jpg)(See attached file: rinker1.JPG)(See attached file: Jlinefnd..JPG)(See attached file: WaterTank.JPG)

The University of Florida asbestos abatement work (Merritt) has been completed. (See attached file: Asbestos2.JPG)Coastal Mechanical completed preparation of the steam line reroute work as well. The steam shutdown, therefore, for Rawlings Hall has been rescheduled for February 21, 2002 accordingly.(See attached file: Steambypass1.JPG)

Coastal also completed chilled water installation east of the building from line to C line.

Watson Construction installed their precast structures this week. An existing water line is in conflict with the new RCP pipe being installed. GEA and Brown & Cullen has been notified.(See attached file: RCPvsWater1.JPG)(See attached file: RCPvsWater2.JPG)

A gas line was also encountered this week that conflicted with the survey and location of the foundation. Centex Rooney coordinated this relocation with GRU immediately and the bypass work has been completed.(See attached file: Gasconflict1.JPG)(See attached file: GasBypass2.JPG)

The Rinker School has installed a banner at the site this week.(See attached file: BCN_Sign.jpg)

If you have any questions or comments, please let me know.

Cathy Underhill
Project Manager
Centex Rooney Construction Company



Big_Red_1.jpg



rinker1.JPG



Jlinefnd..JPG



WaterTank.JPG



Asbestos2.JPG



Steamypass1.JPG



RCPvsWater1.JPG



RCPvsWater2.JPG



Gasconflict1.JPG



GasBypass2.JPG



BCN_Sign.jpg