

Week of February 25, 2002:

Gould Evans approved a site mock-up of the exposed cast-in-place concrete wall finish on Wednesday. This finish will be the basis for all future exposed walls.(See attached file: CIP Wall Mock-Up.JPG)

Cox Concrete continued pouring foundations this week. The site wall foundation was poured along the south property line.(See attached file: Concrete Placement Via Pump.MPG)

The retaining wall of the gray water holding tank and south stair has been poured and mechanical sleeve placement has begun at the mechanical room.
(See attached file: Gray Water Tank Wall.JPG)
(See attached file: Placing Wall Foundation.JPG)

Coastal Mechanical completed the steam tie-in work and this work has been backfilled.(See attached file: Cover on steam bypass North.JPG)

Centex Rooney's corporate safety office held a Safety Kick-Off meeting for the building MEPF trades. Trinity Fabricators (structural steel) also attended this kick-off meeting, and will attend a future meeting with corporate safety to specifically discuss and review the new OSHA steel erection rules.

If you have any questions or concerns, please contact me.

Cathy Underhill
Centex Rooney Construction Company

(Note: photo files are unavailable at this time)