

>The week of January 14, 2002:

>

>Coastal Mechanical, the site mechanical contractor for the chilled water, steam and condensate, received the chilled water pipe and has begun installation of this work. The materials were delivered on Monday in cardboard boxes which will be broken down for recycling in accordance with the LEED goals for the project.

>

>(See attached file: welding1.JPG)

>

>As the structural permit was issued on Thursday, January 17, 2002, Cox Concrete, our concrete subcontractor, has now mobilized on site. Layout of the foundation work has begun and we received our first shipment of rebar on Friday as well.

>

>Please contact me if you have any questions or comments!

>

>Cathy Underhill

>Centex Rooney Construction Company



**Welding chilled water pipes.**