

Week of March 4, 2002:

Ewing Waterproofing installed bentonite waterproofing at the retaining wall at J and K lines. (See attached file: Volclay1.JPG)

Cox Concrete braced the retaining wall at J-line to allow Watson Construction to complete backfill operations at this wall.(See attached file: Temp. Wall Brace.JPG)

Cox Concrete also continued pouring pad foundations along Column Line 1 and has formed the remaining cast-in-place concrete walls of the mechanical room.

All Florida Electric and Coastal Mechanical completed the primary electric conduit and chiller line work at the Inner road crossing.(See attached file: Inner Crossing 2.JPG)(See attached file: Inner Crossing 3.JPG)

Allan Spear Construction completed the serpentine masonry site wall along the south property line.(See attached file: Radius CMU.JPG)(See attached file: Grouting Serpentine wall.JPG)(See attached file: Dsc00031.jpg)

If you have any questions or comments, please contact me.

Cathy Underhill
Centex Rooney Construction Company



Volclay1.JPG



Wall Brace.JPG



Inner Crossing 2.JPG



Inner Crossing 3.JPG



Radius CMU.JPG



Grouting Serpentine wall.JPG



Dsc00031.jpg