

Request For Information

Centex Rooney Construction Company

Sorted By: Project Name
Dates Included: All

RFI	Subject	Status	Rcv'd Sub	Sub'd To Architect	Date Required	Rcv'd Architect	Returned To Sub	Category
Rinker Hall		Total RFI's 39						
0001	Site Electrical Clarifications	D. Completed		12/3/2001	12/10/2001	12/7/2001	12/14/2001	Civil
0002	Site Mechanical Clarifications	D. Completed		12/3/2001	12/10/2001	11/27/2001	12/14/2001	Civil
0003	Steam vent at Sidewalk conflict	E. Closed as a Proposal		12/3/2001	12/10/2001	12/10/2001	12/14/2001	Civil
0004	Cover at water main	D. Completed		12/5/2001	12/19/2001	12/12/2001	12/13/2001	Site Utilities
0005	Existing Light Poles	C. Affect Letter		12/10/2001	12/17/2001	12/19/2001	12/19/2001	Site Utilities
0006	Page Missing From 100% Site Utilities Specifications 15100-2	D. Completed		12/10/2001	12/17/2001	12/10/2001	12/13/2001	
0007	Chilled water valves North of Inner Road	E. Closed as a Proposal	12/10/2001	12/10/2001	12/17/2001	12/19/2001	12/19/2001	Site Utilities
0008	Underground Steam Pipe Construction	D. Completed	12/11/2001	12/11/2001	12/18/2001	12/12/2001	12/13/2001	Site Utilities
0009	Site - Chilled Water & Steam Piping	E. Closed as a Proposal		12/13/2001	12/16/2001	12/18/2001	12/18/2001	Civil
0010	Water line conflicts	E. Closed as a Proposal		12/13/2001	12/20/2001	12/14/2001	12/14/2001	Site Utilities
0011	Grades at pad K/1	D. Completed		12/14/2001	12/21/2001	12/20/2001	12/26/2001	Civil-Structural
0012	Sump Pit	C. Affect Letter		12/14/2001	12/21/2001	1/17/2002	1/17/2002	Plumbing-Structural
0013	Walls at Mechanical Room	D. Completed		12/26/2001	1/2/2002	12/20/2001	12/26/2001	Structural
0014	Possible conflicts between RCP and Foundations	C. Affect Letter		12/20/2001	12/27/2001	1/9/2002	1/10/2002	Civil-Structural
0015	Site Wall Layout	D. Completed		12/26/2001	1/2/2002	1/9/2002	1/10/2002	Architectural ~Civil
0016	Roofing	D. Completed		12/28/2001	1/4/2002	1/4/2002		Architectural
0017	Bentonite Waterproofing at Stormwater Collection Cistern vs. Mechanical Room Slab	D. Completed		1/7/2002	1/14/2002	1/10/2002		Structural
0018	Exterior Light Gauge Framing	D. Completed		1/2/2002	1/9/2002	1/9/2002		Architectural ~Structural
0019	03300 - Mix Design Submittal Form	D. Completed		1/8/2002	1/15/2002	1/9/2002		
0020	Wall weeps	C. Affect Letter		1/14/2002	1/21/2002	1/18/2002	1/24/2002	Architectural ~Structural
0021	Typical Slab Edge Detail - Continuous angle in lieu of continuous bent plate	C. Affect Letter		1/14/2002	1/21/2002	1/18/2002	1/24/2002	Structural
0022	Exterior Grades	C. Affect Letter		1/17/2002	1/24/2002	1/22/2002	1/24/2002	Architectural ~Civil
0023	Overflow line at rainwater collection tank	C. Affect Letter		1/22/2002	1/29/2002	1/31/2002		Civil-Plumbing-Structural ~Site Utilities
0024	Elevator/Stair Curtainwall & Tube Steel Inconsistencies	C. Affect Letter		1/22/2002	1/29/2002	1/29/2002	1/30/2002	Architectural ~Structural
0025	Submittal 05120-02	D. Completed		1/25/2002	2/1/2002	1/29/2002	1/29/2002	Architectural
0026	Light Fixture Clarifications	D. Completed		1/25/2002	1/28/2002	1/31/2002	2/1/2002	Electrical
0027	Emergency Generator	D. Completed		1/25/2002	2/1/2002	1/25/2002	1/25/2002	
0028	Steam Pit	D. Completed		1/25/2002	2/1/2002	1/24/2002		



Request For Information

Centex Rooney Construction Company

Sorted By: Project Name
Dates Included: All

RFI	Subject	Status	Rcv'd Sub	Sub'd To Architect	Date Required	Rcv'd Architect	Returned To Sub	Category
Rinker Hall		Total RFI's 39						
0029	Answer to Johnson Controls RFI dated 1/3/02	C. Affect Letter		1/25/2002	2/1/2002	1/24/2002	1/26/2002	
0030	Submittal 16010-002	C. Affect Letter	1/25/2002	1/30/2002	2/2/2002	1/31/2002	2/1/2002	
0031	Curtain Wall - Tube Steel Conflict at North Elevation	C. Affect Letter		1/30/2002	2/6/2002	2/4/2002	2/4/2002	Architectural ~Structural
* 0032	Traps at Mechanical Room Floor Drains	B. Submitted		2/4/2002	2/11/2002			Plumbing
0033	Exit Light Fixture - X2	B. Submitted		2/5/2002	2/12/2002			
0034	UPS-2CP & PP-2CP Panel Schedules	C. Affect Letter		2/5/2002	2/12/2002	2/6/2002	2/7/2002	
0035	Slab on Grade Control Joints	B. Submitted		2/5/2002	2/12/2002			Architectural ~Structural
0036	Cable Tray	B. Submitted		2/5/2002	2/12/2002			Electrical
0037	Gray water reuse tank makeup	B. Submitted		2/6/2002	2/13/2002			Plumbing
0038	Gray water booster pump	B. Submitted		2/6/2002	2/13/2002			Plumbing
0039	Submittal 03300-02 - VOC Content of Concrete Curing Compound	B. Submitted		2/8/2002	2/15/2002			