

>
>
> 001.00 GEA Permit/Smok 12/11/2 01/02/2
> 3 e Evac 001 002
> System
> Approval
>
>
>

> Per the December 11, 2001 UF Review meeting, EH&S has not
> approved the smoke evacuation system for the building. A
> permit cannot be issued until this is clarified in the
> documents and approved.
>

> 001.00 GEA Storm 12/26/2 01/08/2
> 4 Submittals 001 002
>
>

> Gould Evans to return storm submittals so that the storm
> structures can be ordered. They are a 4 week lead time.
>

> 001.00 UF FP&C GMP 01/11/2 02/15/2
> 6 Amendment-\$ 002 002
> 582,800
>
>

> The drywall package was deleted from the GMP to meet the
> current budget. This work was indicated to be a "deferred"
> work item with funding to become available by February 2002.
> The metal studs for the exterior walls are included in the
> drywall package and are required to install the building skin
> (metal panels/glass & glazing). GMP budget for the package is
> \$501,900. The other deferred work item for February funding
> is Finish Carpentry for \$80,900 (Total increase to GMP in
> February is \$582, 800.
>

> 001.00 CRCC Testing 01/09/2 01/09/2
> 7 Reports to 002 002
> Owner
>
>

> John McCaffrey requested field testing reports be submitted to
> him as performed. Centex Rooney to submit reports to date.
>

> 001.00 CRCC Sealed Shop 01/09/2 01/16/2
> 9 Drawings 002 002
>
>

> The Specification Section 05120-1.6 B requires signed and
> sealed drawings for steel connections. Spec Section 05511-1.3
> C requires signed and sealed drawings for stairs. Check Sign
> & Seal by Fire Protection System bidder. Get deduct if
> included. Owner indicated that he has required these services
> of the Architect/Engineer of record and does not want to pay
> for this service from the applicable Subcontractor.
>
>

> 001.01 CRCC Brick Paver 01/09/2 01/23/2
> 1 Link 002 002
>
>
> Provide a Link on our Website to the Brick Pavers on UF BCN
> Website.
>

> 001.01 GEA Drywall at 01/09/2 01/16/2
> 2 Mech Room 002 002
>
>
> Drywall is being shown at the mechanical room at the concrete
> walls. Review this requirement as a finished concrete wall
> may be more practical for this room; drywall above the
> concrete wall is acceptable.
>

> 001.01 CRCC Web Cam 01/09/2 01/23/2
> 3 002 002
>
>
> Centex Rooney to investigate use of camera received from
> Airport project for Web Cam for Rinker Project. Link to
> Website if applicable.
>

> 002.00 CRCC Create a 01/16/2 01/23/2 01/28/20
> 1 Proposal 002 002 02
> Signature
> Form
>
>
> Gould Evans and UF requested CRCC create a signature form to
> document approvals of the RCO's/changes coming from
> contingency.
>

> 002.00 GEA Justificati 01/16/2 01/23/2
> 2 on Form 002 002
>
>
> UF requested Gould Evans prepare the required justification
> forms for approved RCO's 4 and 5.
>

> 002.00 CRCC Stormwater 01/16/2 01/16/2
> 3 Collection 002 002
> Alternate
>
>
> UF approved CRCC to accept the stormwater alternate at this
> time. Centex Rooney to process signature sign-off sheet
> accordingly.
>

> 002.00 CRCC Sustainabil 01/16/2 01/30/2
> 4 ity Bar-B-Q 002 002
>
>
> Centex Rooney to find out who is sponsoring Bar-B-Q for
> sustainability kick-off for jobsite workers, etc. per request

> from Dr. Kibert.

>
> 002.00 GEA Revision 3 01/16/2 01/23/2
> 5 Narrative 002 002

>
> Gould Evans has not received a narrative describing changes
> included in Revision #003. This was requested from Lehr
> Associates.

> 002.00 Gould Exterior 01/16/2 01/30/2
> 6 Evans Display 002 002
> Associa Cases
> tes

>
> Rinker School requested exterior display cases be indicated on
> drawings as previously requested during design development.
> These cases are currently not shown and were not included in
> the GMP as current or deferred work (they were noted to be
> "not shown" in the GMP document.

> 002.00 UF EH&S Foundation 01/10/2 01/16/2 01/28/20
> 7 Permit 002 002 02

>
> Centex Rooney submitted for Foundations Permit upon receipt of
> the signed and sealed structural drawings. EH&S has indicated
> the engineer/architect license numbers provided were
> insufficient.

> 003.00 CRCC Recycled 01/23/2 01/30/2
> 1 content on 002 002
> Submittals

>
> Centex Rooney noted that Croxton Collaborative has requested a
> "recycled content" amount be included on submittals in the
> future.

> 003.00 CRCC LEED 01/23/2 01/30/2
> 2 spreadsheet 002 002

>
> Centex Rooney received a request today from Croxton
> Collaborative to complete a spreadsheet to meet LEED. Centex
> Rooney will review this form and advise.

> 003.00 CRCC Tax Savings 01/23/2 01/30/2
> 3 Process 002 002

>
> UF transmitted the tax savings procedures to Centex Rooney to
> review. CRCC will review accordingly and begin submitting
> sales tax savings items.

> 003.00 GEA PVC at 01/23/2 01/23/2
> 4 Masonry 002 002
> control
> joints

>
> CRCC noted that PVC was included as a material that can be
> used for the masonry control joints and that is what the
> subcontractor intended to supply. The cost for providing
> neoprene would be \$1000. UF indicated they would not approve
> this item unless the Architect indicated it was necessary to
> meet LEED criteria. GEA to investigate. It was determined
> that future items that were cost increase components not be
> approved if they had no fluid running through it and not
> exposed to sunlight (environmental concerns) or did not affect
> LEED score.

> 003.00 CRCC Music 01/23/2 02/06/2
> 5 Building 002 002
> Dock/Road
> Closures

>
> CRCC noted the Music Building Loading Dock would require
> closure to install primary electric. UF noted this should be
> acceptable if performed during spring break. CRCC to send
> closure notifications. CRCC noted other road closures (Inner
> and Newell) would be performed during spring break.

> 003.00 UF FP&C Interior 01/23/2 01/23/2
> 6 Signs by UF 002 002

>
> UF has agreed to purchase interior signs directly from the
> College of Engineering. CRCC to delete this work from
> "deferred" work list.

> 003.00 CRCC RCO - Metal 01/23/2 02/27/2
> 7 Panel Entry 002 002
> Sign

>
> UF noted a Rinker School Entry sign would not be allowed as it
> does not meet UF standards. Lettering can be placed on
> building if desired in future. UF requested an RCO be
> prepared to review the price only prior to decision to delete
> work.

> 003.00 CRCC Notice 01/23/2 01/30/2
> 8 Letter for 002 002
> GMP
> Amendment

>
> UF requested CRCC write a letter of notification of potential
> scheduling delay should the funding for the drywall scope of

- > work not be available by mid-February. The letter will assist
- > UF FP&C in obtaining the funding from other University
- > Departments as it is a letter being prepared by an outside
- > source (not internal people waving flag) and should not "harm"
- > CRCC's reputation.
- >
- > Action Items 002.001, sign-off sheet, has been completed. CRCC presented
- > the form and it was accepted for use by GEA/UF.
- > Action Item 002.007, foundation permit, is completed. CRCC noted that
- > EH&S had commented that this permit could be revoked if licensing was
- > not active at time of "bid" (August 2002).
- > Action Item 001.003, Smoke Evac remains open. GEA to first confirm that
- > licensing is accepted by UF prior to CRCC submitting application for
- > Building Permit.
- > Action Item 001.004, Storm Submittals, remains open. GEA to follow-up
- > with Brown & Cullen.
- > Action Item 001.006, GMP Amendment, remains open. Action Item 003.008
- > created to initiate further response.
- > Action Item 001.007, Test Reports, remains open. Brad Wilson to begin
- > faxing these upon receipt. Threshold Inspector will be requested to do
- > same.
- > Action Item 001.009, Engineer seal credits, remains open. CRCC
- > soliciting these credits via alternates, and will be ongoing.
- > Action Items 003.001 through 003.008 are new items.

--	--	--	--	--

>The above constitutes the writer's understanding of the items discussed and
>the decisions made. If there are any errors or omissions, please contact
>Centex in writing within five business days.

- >
- >
- >