

Rinker Hall Update - Week of March 18, 2002

Structural Steel arrived on the jobsite on Monday, March 18, 2002. Trinity Fabricators began steel erection on Tuesday, March 19, 2002 and erected columns and beams from K to H line; they also began associated welding work. (See attached file: Steel arrival on jobsite 2.jpg).(See attached file: Dcp_1675.jpg)Trinity Fabricators is working at an excellent pace and is following the new OSHA guidelines for steel erection. Our corporate safety office visited the site this week and was very impressed with the safety efforts thatTrinity Fabricators is exhibiting.

Coastal Mechanical has completed all chilled water work and has left the site until delivery of the manhole. They will remobilize to complete this work and remaining steam work across Newell Drive scheduled for the week of May 6, 2002.

All Florida Electric continued with the primary electric work and is now coordinating Music Building Loading Dock closure/crossing and Stadium Road crossing. Centex Rooney will issue the dock/road closure notices once this work has been scheduled informally through UF to minimize disruption.

Several Architecture and BCN classes visited the site this week to observe steel erection.(See attached file: Dcp_1673.jpg)

If you have any questions or comments, please contact me.

Cathy Underhill
Centex Rooney Construction Company



Steel arrival on jobsite 2



Dcp_1675



Dcp_1673