

Week of 5/13/02:

Cox Concrete completed the 1st floor slab-on-grade concrete work this week in two pours, Wednesday and Friday. The steam pit slab was also poured.

(See attached file: Concrete Buggy 1.MPG)(See attached file: South SOG Pour.JPG)(See attached file: Soff-Cut Saw.MPG)(See attached file: Steam Pit floor.JPG)

Mac Drywall mobilized and began layout of the 2nd floor and began installing interior metal studs. They also began framing for the skylights at the roof.

(See attached file: Stud Wall, 2nd floor.JPG)(See attached file: Skylight framing 1.JPG)

A.G. Mauro/Centre Construction installed the hollow metal door frames for the masonry walls.

(See attached file: Door Frames.JPG)

Miller Electric, WW Gay and Encompass/Ray's Plumbing continued with rough-in MEP work.
(See attached file: Carriers in place.JPG)(See attached file: Lightning Preventer Mast.JPG)

Coastal Mechanical continued steam and condensate work across Newell Drive. The new chilled water line was also tapped to the existing lines across Inner Road and the manhole was installed.

(See attached file: Core Drill Steam Manhole.JPG)(See attached file: Steam lines at Manhole looking East.JPG)

All Florida Electric continued installing duct bank for the primary electric behind the Music Building.

Week of 5/20/02:

Mac Drywall continued with installation of the interior metal studs at the second floor. They also completed installation of the exterior metal studs at the roof level. Exterior metal stud work also began along the south facade and mechanical room.
(See attached file: Exterior Framing.JPG)(See attached file: First long studs.JPG)

Allan Spear began installing masonry walls.
(See attached file: 6 CMU.JPG)

Cox Concrete poured the diamonds at the column bases at slab-on-grade.
(See attached file: Diamond prior to pour 2.JPG)

Coastal Mechanical installed the manhole at the chilled water line connection across Inner Road.

(See attached file: Pit for manhole.JPG)(See attached file: Pipe for Chilled water manhole.JPG)

Miller Electric, WW Gay and Encompass/Ray's Plumbing continued with rough-in for MEP.

If you have any questions or comments, please contact me.

Cathy Underhill
Centex Rooney Construction Company



South SOG Pour



Steam Pit floor



Stud Wall, 2nd floor



Skylight framing 1



Door Frames



Carriers in place



Lightning Preventer Mast



Core Drill Steam Manhole



Steam lines at Manhole



Exterior Framing



First long studs



6 CMU



Diamond prior to pour 2



Pit for manhole



Pipe for Chilled water

